

Consolidated Project Financial Statements and Independent Auditor's Report

Transport Projects Implementation Organization
SNGO

Lifeline Road Network Improvement Project

IBRD Loan Number 8229-AM

IBRD Loan Number 8523-AM

As of and for the year ended December 31, 2016



Contents

	Page
Independent auditor's report	1
Statement of financial position	4
Statement of the Project sources and uses of funds	5
Statement of uses of funds by Project activities	6
SOE withdrawal schedule	7
Designated account statement	8
Notes to the consolidated project financial statements	9



Grant Thornton

Independent auditor's report

Գրանթ Թորնթոն ՓԲԸ
ՀՀ, ք. Երևան 0012
Վաղարշյան 8/1

Հ. + 374 10 260 964
Ֆ. + 374 10 260 961

Grant Thornton CJSC
8/1 Vagharyan str.
0012 Yerevan, Armenia

T + 374 10 260 964
F + 374 10 260 961

www.grantthornton.am

To the Government of the Republic of Armenia

Opinion

We have audited the accompanying consolidated project financial statements of the Lifeline Road Network Improvement Project (the “Project”), financed by the International Bank for Reconstruction and Development (the “IBRD”) Loan Agreement 8229-AM and Loan Agreement 8523-AM, which comprise the statement of financial position as of December 31, 2016, the statement of the Project sources and uses of funds, the statement of uses of funds by Project activities, the designated account statements as of and for the year ended December 31, 2016, as well as the statement of expenditures (“SOE”) submitted to the World Bank for the year ended December 31, 2016 in support of the Loan Agreement 8229-AM and Loan Agreement 8523-AM withdrawals, and a summary of significant accounting policies and other explanatory information.

In our opinion, the consolidated project financial statements give a true and fair view of the financial position of the Lifeline Road Network Improvement Project as of December 31, 2016, and of the funds received and expenses incurred for the year then ended, in accordance with the accounting policies described in note 2 to the consolidated project financial statements, the World Bank guidelines, and the relevant points of the Loan Agreement 8229-AM and Loan Agreement 8523-AM.

In addition, in our opinion, the SOEs submitted together with the internal controls and procedures involved in their preparation can be relied upon to support the applications for the Loan Agreement 8229-AM and Loan Agreement 8523-AM withdrawals.

Basis for Opinion

We conducted our audit in accordance with International Standards on Auditing (“ISAs”). Our responsibilities under those standards are further described in the *Auditor’s Responsibilities for the Audit of the Consolidated Project Financial Statements* section of our report. We are independent of the “Transport Projects Implementation Organization” SNGO in accordance with the International Ethics Standards Board for Accountants’ Code of Ethics for Professional Accountants (the “IESBA Code”) together with the ethical requirements that are relevant to our audit of the financial statements in the Republic of Armenia, and we have fulfilled our other ethical

responsibilities in accordance with those ethical requirements. We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our opinion.

Emphasis of a Matter

We draw attention to note 2 to the consolidated project financial statements, which describes the basis of accounting. The consolidated project financial statements are prepared to assist the management of the “Transport Projects Implementation Organization” SNGO to meet the requirements of the financial reporting of the World Bank. As a result, the project financial statements may not be suitable for another purpose. Our opinion is not modified in respect of this matter.

Responsibilities of Management and Those Charged with Governance for the Consolidated Project Financial Statements

Management of the “Transport Projects Implementation Organization” SNGO is responsible for the preparation and fair presentation of these consolidated project financial statements in accordance with the accounting policies described in note 2 to the consolidated project financial statements, the World Bank guidelines, and the relevant points of the Loan Agreement 8229-AM and Loan Agreement 8523-AM, and for such internal control as management determines is necessary to enable the preparation of these consolidated project financial statements that are free from material misstatement, whether due to fraud or error.

Those charged with governance are responsible for overseeing the Project’s financial reporting process.

Auditor’s Responsibilities for the Audit of the Consolidated Project Financial Statements

Our objectives are to obtain reasonable assurance about whether the consolidated project financial statements as a whole are free from material misstatement, whether due to fraud or error, and to issue an auditor’s report that includes our opinion. Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with ISAs will always detect a material misstatement when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of these consolidated project financial statements.

As part of an audit in accordance with ISAs, we exercise professional judgment and maintain professional skepticism throughout the audit. We also:

- Identify and assess the risks of material misstatement of the consolidated project financial statements, whether due to fraud or error, design and perform audit procedures responsive to those risks, and obtain audit evidence that is sufficient and appropriate to provide a basis for our opinion. The risk of not detecting a material misstatement resulting from fraud is higher than for one resulting from error, as fraud may involve collusion, forgery, intentional omissions, misrepresentations, or the override of internal control.




- Obtain an understanding of internal control relevant to the audit in order to design audit procedures that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the effectiveness of the "Transport Projects Implementation Organization" SNGO's internal control.
- Evaluate the appropriateness of accounting policies used and the reasonableness of accounting estimates and related disclosures made by management.
- Evaluate the overall presentation, structure and content of the consolidated project financial statements, including the disclosures, and whether the consolidated project financial statements represent the underlying transactions and events in a manner that achieves fair presentation.

We communicate with the management, among other matters, the planned scope and timing of the audit and significant audit findings, including any significant deficiencies in internal control that we identify during our audit.

Gagik Gyulbudaghyan

Managing Partner

June 22, 2017



Emil Vassilyan, FCCA

Engagement Partner

Statement of financial position

In US dollars	Note	As of December 31, 2016	As of December 31, 2015
Assets			
<i>Non-current assets</i>			
Accumulated Project expenses (Loan Agreement 8229-AM and Loan Agreement 8523-AM)		61,201,352	49,828,218
		<u>61,201,352</u>	<u>49,828,218</u>
<i>Current assets</i>			
Advances	4	1,918,465	259,967
Bank balances	5	2,679,460	178,523
		<u>4,597,925</u>	<u>438,490</u>
Total assets		<u><u>65,799,277</u></u>	<u><u>50,266,708</u></u>
Funds and liabilities			
<i>Funds</i>			
Accumulated Project financing (Loan Agreement 8229-AM)		53,601,025	49,503,617
Accumulated Project financing (Loan Agreement 8523-AM)		11,346,304	-
Exchange rate difference		89,426	88,204
		<u>65,036,755</u>	<u>49,591,821</u>
<i>Current liabilities</i>			
Accounts payable	6	762,522	674,887
		<u>762,522</u>	<u>674,887</u>
Total funds and liabilities		<u><u>65,799,277</u></u>	<u><u>50,266,708</u></u>

The consolidated project financial statements were approved on June 22, 2017 by:

Vardan Karapetyan

Acting General Director

Lusine Mikayelyan

Financial Management and Accounting
Specialist



The statement of financial position is to be read in conjunction with the notes to and forming part of the consolidated project financial statements set out on pages 10 to 18.

Statement of the Project sources and uses of funds

As of and for the year ended December 31, 2016
In US dollars

	Actual		Planned		Variance		
	For the year	As of December 31, 2016	For the year	As of December 31, 2016	For the year	As of December 31, 2016	Life of Project
<i>Sources of funds</i>							
<i>World Bank financing (note 7)</i>							
IBRD Loan Agreement 8229-AM	3,333,153	42,970,669					
IBRD Loan Agreement 8523-AM	9,575,257	9,575,257					
<i>Government co-financing (note 8)</i>							
IBRD Loan Agreement 8229-AM	764,255	10,630,356					
IBRD Loan Agreement 8523-AM	1,771,047	1,771,047					
Total	15,443,712	64,947,329					
Exchange rate difference	1,222	89,426					
<i>Less: Uses of funds</i>							
<i>IBRD Loan Agreement 8229-AM</i>							
Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project (note 9)	3,412,664	53,128,382	6,426,918	56,679,768	(3,014,254)	(3,551,386)	56,109,375
Front-end Fee	-	112,500	-	112,500	-	-	112,500
Total IBRD Loan Agreement 8229-AM	3,412,664	53,240,882	6,426,918	56,792,268	(3,014,254)	(3,551,386)	56,221,875
<i>IBRD Loan Agreement 8523-AM</i>							
Goods, works, non-consulting services, consultants' services, Operating Costs and Training under the Project (except for Parts 1(e) and 2(b) (i) of the Project) (note 9)	7,860,470	7,860,470	9,153,817	9,153,817	(1,293,347)	(1,293,347)	49,900,000
Front-end Fee	100,000	100,000	100,000	100,000	-	-	100,000
Total IBRD Loan Agreement 8523-AM	7,960,470	7,960,470	9,253,817	9,253,817	(1,293,347)	(1,293,347)	50,000,000
Total	11,373,134	61,201,352					
Net increase in working capital (note 10)	4,071,800	3,835,403	(15,680,735)	(66,046,085)	4,307,601	4,844,733	

The statement of the Project sources and uses of funds is to be read in conjunction with the notes to and forming part of the consolidated project financial statements set out on pages 10 to 18.

Statement of uses of funds by Project activities

As of and for the year ended December 31, 2016

In US dollars

	Actual		Planned		Variance		
	For the year	As of December 31, 2016	For the year	As of December 31, 2016	For the year	As of December 31, 2016	Life of Project
IBRD Loan Agreement 8229-AM							
Part 1: Lifeline Road Improvement	2,924,177	51,195,796	5,518,980	54,172,480	(2,594,803)	(2,976,684)	52,390,000
Road Rehabilitation Works	2,220,986	41,525,560	4,834,032	44,243,232	(2,613,046)	(2,717,672)	41,510,000
Pilot on Rehabilitation and Maintenance Contract	67,525	5,600,786	29,000	5,562,400	38,525	38,386	6,760,000
Pilot for Routine Maintenance through Microenterprises	-	-	-	-	-	-	170,000
Supervision and Technical Designs	635,666	3,853,208	655,948	4,146,848	(20,282)	(293,640)	3,700,000
Road Safety Engineering and Black Spot Improvement	-	216,242	-	220,000	-	(3,758)	250,000
Part 2: Project Management and Institutional Strengthening	488,487	1,932,586	907,938	2,507,288	(419,451)	(574,702)	3,719,375
Project Management and Implementation, including audits	285,867	888,752	317,000	975,200	(31,133)	(86,448)	1,109,375
Road Asset Management System and Survey Equipment	-	219,352	369,666	685,516	(369,666)	(466,164)	500,000
Road Safety Technical Assistance	-	-	-	-	-	-	250,000
Technical Assistance	202,620	824,482	221,272	846,572	(18,652)	(22,090)	1,860,000
Total IBRD Loan Agreement 8229-AM	3,412,664	53,128,382	6,426,918	56,679,768	(3,014,254)	(3,551,386)	56,109,375
IBRD Loan Agreement 8523-AM							
Part 1: Lifeline Road Improvement	7,854,872	7,854,872	8,905,348	8,905,348	(1,050,476)	(1,050,476)	46,710,000
Road Rehabilitation Works	7,486,628	7,486,628	7,547,669	7,547,669	(61,041)	(61,041)	37,420,000
Pilot on Rehabilitation and Maintenance Contract	-	-	-	-	-	-	5,090,000
Supervision and Technical Designs	368,244	368,244	1,357,679	1,357,679	(989,435)	(989,435)	4,200,000
Part 2: Project Management and Institutional Strengthening	5,598	5,598	248,469	248,469	(242,871)	(242,871)	3,190,000
Project Management and Implementation, including audits	-	-	-	-	-	-	1,040,000
Road Asset Management System and Survey Equipment	-	-	80,091	80,091	(80,091)	(80,091)	440,000
Road Safety Technical Assistance	-	-	-	-	-	-	230,000
Technical Assistance	5,598	5,598	168,378	168,378	(162,780)	(162,780)	1,480,000
Total IBRD Loan Agreement 8523-AM	7,860,470	7,860,470	9,153,817	9,153,817	(1,293,347)	(1,293,347)	49,900,000
Total	11,273,134	60,988,852	15,580,735	65,833,585	(4,307,601)	(4,844,733)	106,009,375

The Statement of uses of funds by Project activities does not include the Front-end Fee at the amount of US dollars 212,500 as of December 31, 2016.

The statement of uses of funds by Project activities is to be read in conjunction with the notes to and forming part of the consolidated project financial statements set out on pages 10 to 18.

SOE withdrawal schedule

*IBRD Loan Agreement 8229-AM
For the year ended December 31, 2016
In US dollars*

	Category
Application No.	Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project
22-DA	3,345,428
24-DA	178,742
25-DA	610,270
Total	4,134,440

*IBRD Loan Agreement 8523-AM
For the year ended December 31, 2016
In US dollars*

	Category
Application No.	Goods, works, non-consulting services, consultants' services, Operating Costs and Training under the Project (except for Parts 1(e) and 2(b)(i) of the Project)
02-DA	1,214,895
4-DA	891,411
Total	2,106,306

The SOE withdrawal schedule is to be read in conjunction with the notes to and forming part of the consolidated project financial statements set out on pages 10 to 18.

Designated account statement

IBRD Loan Agreement 8229-AM
As of and for the year ended December 31, 2016
In US dollars

Opening balance as of January 1, 2016		151,292
Add:		
Cumulative unexplained discrepancy		-
Loan replenishment during the year	3,333,153	
	<u>3,333,153</u>	<u>3,333,153</u>
<i>Less: Refund to the World Bank from the designated account during the year</i>		-
Present outstanding amount advanced to the designated account (1)		<u>3,484,445</u>
Closing balance as of December 31, 2016		369,594
Add:		
Amount of eligible expenditures paid during the year	3,114,851	
Service charges (if applicable)	-	
	<u>3,114,851</u>	<u>3,114,851</u>
<i>Less: Interest earned (if credited into the designated account)</i>		
Total advance accounted for (2)		<u>3,484,445</u>
Discrepancy (1) – (2) to be explained		-

The designated account statement is to be read in conjunction with the notes to and forming part of the consolidated project financial statements set out on pages 10 to 18.

Designated account statement

IBRD Loan Agreement 8523-AM
As of and for the year ended December 31, 2016
In US dollars

Opening balance as of January 1, 2016		-
Add:		
Cumulative unexplained discrepancy		-
Loan replenishment during the year	9,475,257	
	<u>9,475,257</u>	<u>9,475,257</u>
<i>Less: Refund to the World Bank from the designated account during the year</i>		-
Present outstanding amount advanced to the designated account (1)		<u>9,475,257</u>
Closing balance as of December 31, 2016		2,302,088
Add:		
Amount of eligible expenditures paid during the year	7,173,169	
Service charges (if applicable)	-	
	<u>7,173,169</u>	<u>7,173,169</u>
<i>Less: Interest earned (if credited into the designated account)</i>		
Total advance accounted for (2)		<u>9,475,257</u>
Discrepancy (1) – (2) to be explained		-

The designated account statement is to be read in conjunction with the notes to and forming part of the consolidated project financial statements set out on pages 10 to 18.

Notes to the consolidated project financial statements

1 Activity

The “Transport Projects Implementation Organization” SNGO, which is the successor of State Agency “Transport Projects Implementation Unit” of the Ministry of Transport and Communication of the Republic of Armenia, was established as a State Non-Commercial Organization by the Government Decree No 1304-A of the Government of the Republic of Armenia dated December 15, 2016.

The “Transport Projects Implementation Organization” SNGO implements the Lifeline Road Network Improvement Project (the “Project”), which is financed under the Loan Agreement 8229-AM signed between the International Bank for Reconstruction and Development (the “IBRD”) and the Government of the Republic of Armenia on February 11, 2013.

The objective of the Project is to improve access of rural communities to markets and services through the upgrading of selected Lifeline Roads, and to strengthen the capacity of the “Transport Projects Implementation Organization” SNGO to manage the Lifeline Road Network.

The Project consists of the following parts:

Part 1: Lifeline Road Improvement

- Carrying out improvement works for approximately 147 kilometres of selected roads within the Lifeline Road Network.
- Carrying out, on a pilot basis, rehabilitation and routine maintenance works of approximately 23 kilometres of selected segments of the Lifeline Road Network, under the terms of a Rehabilitation and Maintenance Contract.
- Carrying out detailed design studies, related technical supervision activities and independent technical audits for rehabilitation activities under the Project.
- Carrying out road safety improvement works, including Black Spots improvements.

Part 2: Project Management and Institutional Strengthening

- Provision of support for Project coordination and implementation through, the financing of operating costs required for Project administration and monitoring (including financial audits).
- Carrying out a road safety program, including, inter alia, (i) the detailed design for carrying out of Black Spots improvement works; (ii) the provision of training programs for ARD personnel;

(iii) road safety educational practices in Safe Villages schools, and (iv) carrying out of road safety campaigns linked to the Lifeline Road Network.

- Provision of technical assistance for, inter alia, the: (i) carrying out of a feasibility study for the rehabilitation and maintenance of roads using a performance-based approach, including the identification of at least one road section; (ii) carrying out of studies on social monitoring and evaluation related to the Project, as well as road sector financial sustainability; (iii) provision of training to MOTCIT staff and local contractors on the new concepts introduced by the Project, including design and implementation of multi-year performance based contracts, efficient design standards, and planning and contract monitoring for MOTCIT and ARD staff; and (iv) carrying out of technical studies and detailed designs required for the preparation of potential future investments in the road sector.

In accordance with the Loan Agreement 8229-AM dated February 11, 2013, the financing of the Project is implemented through the following categories:

Category	Percentage of expenditures to be financed (inclusive of taxes)	Amount of the Loan allocated (in USD)
Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project	80 %	44,887,500
Front-end Fee		112,500
Total		45,000,000

Front-end Fee

The Front-end Fee payable by the Republic of Armenia shall be equal to one quarter of one percent (0.25%) of the Loan amount.

The Project's amounts are allocated to the following components:

Summary by components	Bank financing (in USD) (inclusive of taxes)	Government financing (in USD)	Total Cost (in USD)
Lifeline Road Improvement	41,912,000	10,478,000	52,390,000
Project Management and Institutional Strengthening	2,975,500	743,875	3,719,375
Total Project Costs	44,887,500	11,221,875	56,109,375
Front-end fee	112,500	-	112,500
Total	45,000,000	11,221,875	56,221,875

On August 26, 2015 the new Loan Agreement 8523-AM (Additional Financing for the Lifeline Road Network Improvement Project) has entered into force between the International Bank for Reconstruction and Development (the "IBRD") and the Government of the Republic of Armenia, providing additional financing for the Lifeline Road Network Improvement Project at the amount of USD 40,000,000.

The Project consists of the following parts:

Part 1: Lifeline Road Improvement

- Carrying out of improvement works for approximately 360 kilometres of selected roads within the Lifeline Road Network.
- Carrying out, on a pilot basis, (i) rehabilitation and routine maintenance works of approximately 23.4 kilometres of selected segments of the Lifeline Road Network, under the terms of a Rehabilitation and Maintenance Contract; and (ii) carrying out rehabilitation and routine maintenance works of approximately 23 kilometres of selected segments of the Lifeline Road Network, under the terms of two Rehabilitation and Maintenance Contracts.
- Carrying out of detailed design studies, related technical supervision activities and independent technical audits for rehabilitation activities under the Project.
- Carrying out of road safety improvement works, including: (i) Black Spots improvements; (ii) works associated with the implementation of the Safe Villages in all roads rehabilitated under the Project; and (iii) the acquisition and installation of road signs.
- If an Eligible Emergency has occurred and the requirements set forth in this Agreement have been met, provide support to respond to an Eligible Emergency through the design and carrying out of selected roads sector investments within the Borrower's territory.

Part 2: Project Management and Institutional Strengthening

- Provision of support for Project coordination and implementation through: (i) the financing of Operating Costs required for Project administration and monitoring; and (ii) the carrying out of Project financial audits.
- (i) Acquisition of a road asset management system database, including installation and training to ARD personnel for the use of said database, (ii) acquisition of road survey equipment for surveying road conditions and traffic; and (iv) carrying out Lifeline Road Network data collection for the road asset management system.
- Carrying out of a road safety program, including inter alia, (i) the detailed design for carrying out of Black Spots improvement works; (ii) the provision of technical assistance and training programs for ARD personnel; (iii) the carrying out of road safety educational practices in Safe Villages schools, (iv) the carrying out of road safety campaigns linked to the Lifeline Road Network; (v) the development of a road safety action plan; and (vi) the implementation of selected activities of the action plan developed under Part 2(c)(v) of the Project.
- Provision of technical assistance for, inter alia, the: (i) carrying out of a feasibility study for the rehabilitation and maintenance of roads using a performance-based approach, including the identification of at least one road section ; (ii) carrying out of studies on social monitoring and evaluation related to the Project, as well as road sector financial sustainability; (iii) provision of training to MOTCIT staff and local contractors on the new concepts introduced by the Project, including design and implementation of multi-year performance based contracts, efficient design

standards, and planning and contract monitoring for MOTCIT and ARD staff; (iv) carrying out of technical studies and detailed designs required for the preparation of potential future investments in the road sector; (v) preparing a strategic development plan for the Lifeline Road Network; and (vi) enhancing disaster risk preparedness for the road sector.

In accordance with the Loan Agreement 8523-AM dated August 26, 2015, the financing of the Project is implemented through the following categories:

Category	Percentage of expenditures to be financed (inclusive of taxes)	Amount of the Loan allocated (in USD)
Goods, works, non-consulting services, consultants' services, Operating Costs and Training under the Project (except for Parts 1(e) and 2(b)(i) of the Project)	80 %	39,900,000
Front-end Fee		100,000
Total		40,000,000

The legal address of the “Transport Projects Implementation Organization” SNGO is 28 Nalbandyan str., Yerevan, Armenia.

The average number of the “Transport Projects Implementation Organization” SNGO’s staff during the reporting year was 30.

2 Significant accounting policies

2.1 Basis of preparation

The consolidated project financial statements were prepared in accordance with the accrual basis of accounting as well as the World Bank guidelines and the relevant points of the Loan Agreement 8229-AM and Loan Agreement 8523-AM. Significant accounting policies are disclosed below.

2.2 Functional and presentation currency

The national currency of the Republic of Armenia is Armenian dram. These consolidated project financial statements are presented in US dollars (presentation currency).

In preparing the consolidated project financial statements, transactions in currencies other than US dollar are recorded at the rates of exchange defined by the Central Bank of Armenia prevailing on the dates of the transactions. For direct payments denominated in AMD to the contractor/consultant from the World Bank share, the exchange rate set out for the presentation of the operation in the system client connection (<https://clientconnection.worldbank.org>) is used. At each reporting date, bank balances, advances and payables denominated in foreign currencies are retranslated at the rate defined by the Central Bank of Armenia prevailing on that date, which is 483.94 Armenian drams for 1 US dollar as of December 31, 2016. Any exchange rate differences are recognized in the statement of the Project sources and uses of funds and the accumulated figure of exchange rate difference is disclosed in the Statement of financial position under “Exchange rate differences”.

2.3 Project financing

The financing received in the framework of the Loan Agreement 8229-AM and Loan Agreement 8523-AM is recorded in the statement of financial position as “Accumulated Project financing” and is recognized at each replenishment. In addition, the current year funds received are disclosed in the statement of Project sources and uses of funds, showing the sources of funds.

2.4 Project expenses

The Project expenses are recognized on the accrual basis of accounting. The accumulated Project expenses are disclosed in the statement of financial position under non-current assets. In addition, current year expenses are disclosed in the statement of Project sources and uses of funds and statement of uses of funds by Project activities. Additionally, a further breakdown of expenses by categories is disclosed in note 9.

2.5 Advances

Advances, which comprise amounts paid for services and goods not yet received are stated at nominal value.

2.6 Accounts payable

Payables comprise the amounts to be paid and are stated at nominal value.

2.7 The World Bank financing

To finance eligible expenditures for the Loan Agreement 8229-AM and Loan Agreement 8523-AM, the World Bank disburses proceeds from the Project account using one or more of the disbursement methods, which are stated below:

a. Reimbursement

The Bank may reimburse the borrower to finance eligible expenditures that the borrower has prefunded from its own resources.

b. Advance

The Bank may advance loan proceeds into a designated account of the borrower to finance eligible expenditures as they are incurred and for which supporting documents will be provided at a later date.

c. Direct payments

The Bank may make payments, at the borrower's request, directly to a third party for eligible expenditures.

d. Special commitment

The Bank may pay amounts to a third party for eligible expenditures under special commitments entered into, in writing, at the borrower's request and on terms and conditions agreed between the Bank and the borrower.

3 Closing date of the Project

According to the Loan Agreement 8229-AM and Loan Agreement 8523-AM, the Project closing date was defined as December 30, 2019.

4 Advances

In US dollars	As of December 31, 2016	As of December 31, 2015
Chanaparh LLC (contract number CW-NCB-LRNIP-2015/6)	-	27,218
Chanaparh LLC (contract number CW-NCB-LRNIP-2015/7)	-	28,821
Khachhar LLC (contract number CW-NCB-LRNIP-2015/3)	-	83,850
Kuarlini LLC (contract number CW-NCB-LRNIP-AF-2016/4)	87,862	-
Kuarlini LLC, Sisian BUAT LLC and Avtoroad transport cars CJSC (contract number CW-NCB-LRNIP-2015/10)	-	117,004
Suardi JSC, AAB Project and Kotayk REC LLC (contract number CW- NCB-LRNIP-AF-2016/8)	743,846	-
Suardi JSC and Undermoscow OJSC (contract number CW-NCB- LRNIP-AF-2016/7)	490,199	-
Kapavor LTD (contract number CW-NCB-LRNIP-AF-2016/2)	317,194	-
RB&E of Gavar OJSC AND Khachhar LLC (contract number CW- NCB-LRNIP-AF-2016/6)	187,628	-
Ter-Hayrapetyan, Shin LLC and A.A.B Project LLC (contract number CW-NCB-LRNIP-AF-2016/1)	58,001	-
Shant-Seyran LLC and Kapavor LTD (contract number CW-NCB- LRNIP-AF-2016/3)	23,840	-
Sisian FPAT LLC (contract number CW-NCB-LRNIP-AF-2016/5)	9,873	-
Other	22	3,074
	<u>1,918,465</u>	<u>259,967</u>

5 Bank balances

In US dollars	As of December 31, 2016	As of December 31, 2015
Designated account (Loan Agreement 8229-AM)	369,594	151,292
Designated account (Loan Agreement 8523-AM)	2,302,088	-
Local account (Loan Agreement 8229-AM)	7,430	27,231
Local account (Loan Agreement 8523-AM)	348	-
	<u>2,679,460</u>	<u>178,523</u>

6 Accounts payable

In US dollars	As of December 31, 2016	As of December 31, 2015
Retention payables to contractors	762,253	674,887
Other	269	-
	<u>762,522</u>	<u>674,887</u>

7 World Bank Financing

IBRD Loan Agreement 8229-AM

In US dollars	For the year ended December 31, 2016	As of December 31, 2016
SOE procedures	4,134,440	18,209,869
Other procedures	1,791,853	22,832,121
Designated account advance/(redemption), net	(2,593,140)	1,816,179
Front-end fee	-	112,500
	<u>3,333,153</u>	<u>42,970,669</u>

IBRD Loan Agreement 8523-AM

In US dollars	For the year ended December 31, 2016	As of December 31, 2016
SOE procedures	2,106,306	2,106,306
Other procedures	3,868,951	3,868,951
Designated account advance	3,500,000	3,500,000
Front-end fee	100,000	100,000
	<u>9,575,257</u>	<u>9,575,257</u>

Under the method of “Other procedures” of financing, the “Transport Projects Implementation Organization” SNGO requests advance to and documentation of designated account accompanied by the records evidencing eligible expenditures for payments against contracts valued at more than the amounts in accordance with the Disbursement Letter and contracts that are subject to the World Bank's prior review.

Under the method of “SOE procedures” of financing, the “Transport Projects Implementation Organization” SNGO requests advance to and documentation of designated account accompanied by the statement of expenditure (SOE).

The “Transport Projects Implementation Organization” SNGO reports regularly on the use of loan proceeds advanced to a designated account. This is disclosed as a redemption of the designated account advance.

8 Government co-financing

For all expenses under the IBRD Loan Agreement 8229-AM, there is a 20% Government co-financing. During the reporting year there was Government co-financing at the amount of US dollars 764,255.

For all expenses under the IBRD Loan Agreement 8523-AM, there is a 20% Government co-financing. During the reporting year there was Government co-financing at the amount of US dollars 1,771,047.

9 Uses of funds by category descriptions

The statement of the Project sources and uses of funds discloses the expenses in two categories, one of which combines a number of subcategories as reflected in the Loan Agreement 8229-AM and Loan Agreement 8523-AM. For the convenience of certain users, the breakdown of the uses of funds according to subcategories is disclosed in the table below:

IBRD Loan Agreement 8229-AM

In US dollars	For the year ended December 31, 2016	As of December 31, 2016
Works	2,288,511	47,342,588
Goods	-	219,352
Consultants' services	847,109	4,698,985
Operating Costs and training	277,044	867,457
Front-end Fee	-	112,500
	<u>3,412,664</u>	<u>53,240,882</u>

IBRD Loan Agreement 8523-AM

In US dollars	For the year ended December 31, 2016	As of December 31, 2016
Works	7,486,628	7,486,628
Consultants' services	373,842	373,842
Front-end Fee	100,000	100,000
	<u>7,960,470</u>	<u>7,960,470</u>

10 Net increase in working capital

In US dollars	For the year ended December 31, 2016	As of December 31, 2016
Increase in bank balances	2,500,937	2,679,460
Increase in advances	1,658,498	1,918,465
Increase in accounts payable	(87,596)	(762,483)
	<u>4,071,839</u>	<u>3,835,442</u>

11 Reconciliation between the amounts received by the "Transport Projects Implementation Organization" SNGO and disbursed by the World Bank

IBRD Loan Agreement 8229-AM
For the year ended December 31, 2016
In US dollars

Category		"Transport Projects Implementation Organization" SNGO	WB	Difference
	Appl.			
Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project				
	22-DA	4,393,140	4,393,140	-
	24-DA	625,037	625,037	-
	25-DA	908,116	908,116	-
		<u>5,926,293</u>	<u>5,926,293</u>	<u>-</u>
Designated account advance/(redemption), net				
	21-DA	200,000	200,000	-
	22-DA	(4,193,140)	(4,193,140)	-
	23-DA	1,000,000	1,000,000	-
	26-DA	400,000	400,000	-
		<u>(2,593,140)</u>	<u>(2,593,140)</u>	<u>-</u>
Total		<u>3,333,153</u>	<u>3,333,153</u>	<u>-</u>

IBRD Loan Agreement 8523-AM
For the year ended December 31, 2016
In US dollars

Category	Appl.	"Transport Projects Implementation Organization"		Difference
		SNGO	WB	
Goods, works, non-consulting services, consultants' services, Operating Costs and Training under the Project (except for Parts 1(e) and 2(b)(i) of the Project)				
	2-DA	2,868,686	2,868,686	-
	4-DA	3,106,571	3,106,571	-
		<u>5,975,257</u>	<u>5,975,257</u>	<u>-</u>
Designated account advance				
	1-DA	3,500,000	3,500,000	-
		<u>3,500,000</u>	<u>3,500,000</u>	<u>-</u>
Front-end fee		100,000	100,000	-
		<u>100,000</u>	<u>100,000</u>	<u>-</u>
Total		<u>9,575,257</u>	<u>9,575,257</u>	<u>-</u>