Consolidated Project Financial Statements and Independent Auditor's Report

"Road Department" Fund

Lifeline Road Network Improvement Project

IBRD Loan Number 8229-AM


IBRD Loan Number 8523-AM

As of 27 April 2023 and for the period from 1 January 2022 to 27 April 2023



Contents

Independent auditor's report	3
Consolidated statement of financial position	6
Consolidated statement of the Project sources and uses of funds	7
Consolidated statement of uses of funds by Project activities	8
SOE withdrawal schedule	g
Designated account statement	10
Notes to the consolidated Project financial statements	11



Independent auditor's report

Գրանթ Թորնթոն ՓԲԸ

Երևան Պլազա բիզնես կենտրոն ՀՀ, ք. Երևան 0015 Գրիգոր Լուսավորչի 9

<. + 374 10 50 09 64/61</p>

Grant Thornton CJSC

Yerevan Plaza Business Center 9 Grigor Lusavorich Street, Yerevan 0015, Republic of Armenia

T + 374 10 50 09 64/61

To the Government of the Republic of Armenia,

Opinion

We have audited the accompanying consolidated Project financial statements of the Lifeline Road Network Improvement Project (the "Project"), financed by the International Bank for Reconstruction and Development (the "IBRD") Loan Agreement 8229-AM and Loan Agreement 8523-AM, which comprise the consolidated statements of financial position as of 27 April 2023 and as of 31 December 2022, the consolidated statements of the Project sources and uses of funds, the consolidated statements of uses of funds by Project activities, the designated account statement as of 27 April 2023 and for the period from 1 January 2023 to 27 April 2023 and as of and for the year ended 31 December 2022, as well as the statements of expenditures ("SOE") withdrawal schedule submitted to the World Bank for the period from 1 January 2022 to 27 April 2023 in support of the Loan Agreement 8229-AM and Loan Agreement 8523-AM withdrawals, and a summary of significant accounting policies and other explanatory information.

In our opinion, the consolidated Project financial statements give a true and fair view of the consolidated financial position of the Lifeline Road Network Improvement Project (Loan Agreement 8229-AM and Loan Agreement 8523-AM) as of 27 April 2023 and as of 31 December 2022, and the funds received and funds used for the period from 1 January 2023 to 27 April 2023 and for the year ended 31 December 2022, in accordance with the accounting policies described in note 2 to the consolidated Project financial statements, the World Bank guidelines, and the relevant points of the Loan Agreement 8229-AM and Loan Agreement 8523-AM.

In addition, in our opinion, the SOEs submitted together with the internal controls and procedures involved in their preparation can be relied upon to support the applications for the Loan Agreement 8229-AM and Loan Agreement 8523-AM withdrawals.

Basis for Opinion

We conducted our audit in accordance with International Standards on Auditing ("ISAs"). Our responsibilities under those standards are further described in the *Auditor's Responsibilities for the Audit of the Consolidated Project Financial Statements* section of our report. We are independent of the "Road Department" Fund in accordance with the International Ethics Standards Board for Accountants' Code of Ethics for Professional Accountants (the "IESBA Code") together with the ethical requirements that are relevant to our audit of the consolidated financial statements in the Republic of Armenia, and we have fulfilled our other ethical responsibilities in accordance with those ethical requirements. We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our opinion.



Emphasis of Matters

- We draw attention to note 2 to the consolidated Project financial statements, which describes the basis
 of accounting. The consolidated Project financial statements are prepared to assist the management
 of the "Road Department" Fund to meet the requirements of the financial reporting of the World Bank.
 As a result, the consolidated Project financial statements may not be suitable for another purpose. Our
 opinion is not modified in respect of this matter.
- We draw attention to note 3 to the Project financial statements, which describes that the closing date of the Project is 31 December 2022. Our opinion is not modified in respect of this matter.

Responsibilities of Management and Those Charged with Governance for the Consolidated Project Financial Statements

Management of the "Road Department" Fund is responsible for the preparation and fair presentation of these consolidated Project financial statements in accordance with the accounting policies described in note 2 to the consolidated Project financial statements, the World Bank guidelines, and the relevant points of the Loan Agreement 8229-AM and Loan Agreement 8523-AM, and for such internal control as management determines is necessary to enable the preparation of these consolidated Project financial statements that are free from material misstatement, whether due to fraud or error.

Those charged with governance are responsible for overseeing the Project's financial reporting process.

Auditor's Responsibilities for the Audit of the Consolidated Project Financial Statements

Our objectives are to obtain reasonable assurance about whether the consolidated Project financial statements as a whole are free from material misstatement, whether due to fraud or error, and to issue an auditor's report that includes our opinion. Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with ISAs will always detect a material misstatement when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of these consolidated Project financial statements.

As part of an audit in accordance with ISAs, we exercise professional judgment and maintain professional skepticism throughout the audit. We also:

- Identify and assess the risks of material misstatement of the consolidated Project financial statements,
 whether due to fraud or error, design and perform audit procedures responsive to those risks, and
 obtain audit evidence that is sufficient and appropriate to provide a basis for our opinion. The risk of
 not detecting a material misstatement resulting from fraud is higher than for one resulting from error,
 as fraud may involve collusion, forgery, intentional omissions, misrepresentations, or the override of
 internal control.
- Obtain an understanding of internal control relevant to the audit in order to design audit procedures
 that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the
 effectiveness of the "Road Department" Funds internal control.



- Evaluate the appropriateness of accounting policies and the reasonableness of accounting estimates and related disclosures made by management.
- Evaluate the overall presentation, structure and content of the consolidated Project financial statements, including the disclosures, and whether the consolidated Project financial statements represent the underlying transactions and events in a manner that achieves fair presentation.

« Grut, F

We communicate with the management, among other matters, the planned scope and timing of the audit and significant audit findings, including any significant deficiencies in internal control that we identify during our audit.

Armen Hovhannisyan

Chief Executive Officer

28 April 2023

Emil Vassilyan, FCCA

Engagement Partner

Consolidated statement of financial position

In US dollars	Note	As of 27 April 2023	As of 31 December 2022
Assets			
Accumulated Project expenses (Loan Agreement 8229-AM and Loan Agreement 8523-AM)		104,659,414	104,659,414
Bank balances	4	110,124	131,700
Total assets		104,769,538	104,791,114
Funds and liabilities			
Accumulated Project financing (Loan Agreement 8229-AM)		43,751,780	43,751,780
Accumulated Project financing (Loan Agreement 8523-AM)		40,000,000	40,000,000
Government co-financing (Loan Agreement 8229-AM)		10,852,674	10,874,188
Government co-financing (Loan Agreement 8523-AM)		9,950,446	9,950,446
Other		69,225	69,225
Exchange rate differences		145,413	145,475
Total funds and liabilities		104,769,538	104,791,114

The consolidated Project financial statements were approved on 28 April 2023 by:

Gor Avetisyan

Executive Director

Marina Safaryan

Head of Financial Management and Accounting Department/ Chief Accountant





Consolidated statement of the Project sources and uses of funds

In US dollars		Actual		Budget	Variance	
		For the period				
	Year ended	from 1				
	31 December	January 2023	Ac of 27	Ac of 27	A o of 27	Life of
	December 2022	to 27 April 2023	As of 27 April 2023	As of 27 April 2023	As of 27 April 2023	Life of Project
Sources of funds			· · · · · · · · · · · · · · · · · · ·	·	·	<u> </u>
World Bank financing (note 5)						
IBRD Loan Agreement 8229-AM	331,111	-	43,751,780			
IBRD Loan Agreement 8523-AM	-	-	40,000,000			
Government co-financing (note 6)						
IBRD Loan Agreement 8229-AM	34,155	(21,514)	10,852,674			
IBRD Loan Agreement 8523-AM	-	-	9,950,446			
Other	-	-	69,225			
Total	365,266	(21,514)	104,624,125	•		
Gain from exchange rate differences	20,102	(62)	145,413			
Less: Uses of funds						
IBRD Loan Agreement 8229-AM						
Goods, works, non-consulting services, consultants' services, and Operating	050.740		54.405.000	54 504 400	(50,000)	50 400 075
Costs under the Project (note 7)	259,749	-	54,465,803	54,524,499	(58,696)	56,109,375
Front-end Fee	-	-	112,500	112,500	<u>-</u>	112,500
Total IBRD Loan Agreement 8229-AM	259,749	-	54,578,303	54,636,999	(58,696)	56,221,875
IBRD Loan Agreement 8523-AM						
Goods, works, non-consulting services, consultants' services, Operating Costs and Training under the Project (except for Parts 1(e) and 2(b) (i) of						
the Project) (note 7)	-	-	49,981,111	49,900,000	81,111	49,900,000
Front-end Fee	-	-	100,000	100,000	-	100,000
Total IBRD Loan Agreement 8523-AM	-	-	50,081,111	50,000,000	81,111	50,000,000
Total	259,749	-	104,659,414	104,636,999	22,415	106,221,875
Net increase/(decrease) in working capital (note 8)	125,619	(21,576)	110,124			

Consolidated statement of uses of funds by Project activities

In US dollars		Actual		Budget	Variance	
	Year ended 31 December 2022	For the period from 1 January 2023 to 27 April 2023	As of 27 April 2023	As of 27 April 2023	As of 27 April 2023	Life of Project
IBRD Loan Agreement 8229-AM	2022	2020	2020	2020	71pm 2020	Troject
Part 1: Lifeline Road Improvement	89,609	_	52,025,052	52,076,135	(51,083)	52,390,000
Road Rehabilitation Works	-	_	42,106,838	42,149,135	(42,297)	41,510,000
Pilot on Rehabilitation and Maintenance Contract	_	-	5,600,786	5,600,000	786	6,760,000
Pilot for Routine Maintenance through Microenterprises	-	-	-	-	-	170,000
Supervision and Technical Designs	89,609	-	4,101,186	4,102,000	(814)	3,700,000
Road Safety Engineering and Black Spot Improvement	-	-	216,242	225,000	(8,758)	250,000
Part 2: Project Management and Institutional Strengthening	170,140	-	2,440,751	2,448,364	(7,613)	3,719,375
Project Management and Implementation, including audits	-	-	937,817	940,000	(2,183)	1,109,375
Road Asset Management System and Survey Equipment	-	-	427,197	430,000	(2,803)	500,000
Road Safety Technical Assistance	-	-	-	-	-	250,000
Technical Assistance	170,140	-	1,075,737	1,078,364	(2,627)	1,860,000
Total IBRD Loan Agreement 8229-AM	259,749	-	54,465,803	54,524,499	(58,696)	56,109,375
IBRD Loan Agreement 8523-AM						
Part 1: Lifeline Road Improvement	-	-	48,224,271	48,130,000	94,271	46,710,000
Road Rehabilitation Works	-	-	42,491,919	42,395,000	96,919	37,420,000
Pilot on Rehabilitation and Maintenance Contract	-	-	-	-	-	5,090,000
Supervision and Technical Designs	-	-	5,732,352	5,735,000	(2,648)	4,200,000
Part 2: Project Management and Institutional Strengthening	-	-	1,756,840	1,770,000	(13,160)	3,190,000
Project Management and Implementation, including audits	-	-	1,025,855	1,030,000	(4,145)	1,040,000
Road Asset Management System and Survey Equipment	-	-	692,315	700,000	(7,685)	440,000
Road Safety Technical Assistance	-	-	-	-	-	230,000
Technical Assistance		-	38,670	40,000	(1,330)	1,480,000
Total IBRD Loan Agreement 8523-AM		-	49,981,111	49,900,000	81,111	49,900,000
Total	259,749	-	104,446,914	104,424,499	22,415	106,009,375

The consolidated statement of uses of funds by Project activities does not include the Front-end Fees at the amount of US dollars 212,500 as of 27 April 2023.

The Budget has been revised due to termination of the Projects.

SOE withdrawal schedule

For the period from 1 January 2022 to 27 April 2023 In US dollars

IBRD Loan Agreement 8229-AM

	Category
Application No.	Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project
36-DA	64,313
37-DA	73,128
39-DA	137,115
Total	274,556

IBRD Loan Agreement 8523-AM

	Category
Application No.	Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project
38-DA	1,699,489
Total	1,699,489

Designated account statement

For the year ended 31 December 2022

Total advance accounted for (2)

Discrepancy (1) - (2) to be explained

IBRD Loan Agreement 8229-AM In US dollars Balance as of 1 January 2022 4.573 Add: Cumulative unexplained discrepancy Loan replenishment during the year 331,111 331,111 331,111 Less: Refund to the World Bank from the designated account during the year Present outstanding amount advanced to the designated account (1) 335,684 Balance as of 31 December 2022 110,124 Add: Amount of eligible expenditures paid during the year 225,560 Service charges (if applicable) 225,560 225,560 Less: Interest earned (if credited into the designated account)

This statement is to be read in conjunction with the notes to and forming part of the consolidated Project financial statements set out on pages 11 to 18.

335,684

Notes to the consolidated Project financial statements

1 **Activity**

The "Road Department" Fund (the "Fund") implements the Lifeline Road Network Improvement Project (the "Project"), According to N 1298-U decision of the Republic of Armenia dated 6 August 2021 the "Road Department" SNCO was reorganized to Fund.

Lifeline Road Network Improvement Project is financed under the Loan Agreement number 8229-AM signed between the International Bank for Reconstruction and Development (the "IBRD") and the Government of the Republic of Armenia on 11 February 2013. The objective of the Project is to improve access of rural communities to markets and services through the upgrading of selected Lifeline Roads, and to strengthen the capacity of the Fund to manage the Lifeline Road Network.

The Project consists of the following parts:

Part 1: Lifeline Road Improvement

- Carrying out improvement works for approximately 147 kilometres of selected roads within the Lifeline Road Network.
- Carrying out, on a pilot basis, rehabilitation and routine maintenance works of approximately 23 kilometres of selected segments of the Lifeline Road Network, under the terms of a Rehabilitation and Maintenance Contract.
- Carrying out detailed design studies, related technical supervision activities and independent technical audits for rehabilitation activities under the Project.
- Carrying out road safety improvement works, including Black Spots improvements.

Part 2: Project Management and Institutional Strengthening

- Provision of support for Project coordination and implementation through, the financing of operating costs required for Project administration and monitoring (including financial audits).
- Carrying out a road safety program, including, inter alia, (i) the detailed design for carrying out of Black Spots improvement works; (ii) the provision of training programs for ARD personnel; (iii) road safety educational practices in Safe Villages schools, and (iv) carrying out of road safety campaigns linked to the Lifeline Road Network.
- Provision of technical assistance for, inter alia, the: (i) carrying out of a feasibility study for the rehabilitation and maintenance of roads using a performance-based approach, including the identification of at least one road section; (ii) carrying out of studies on social monitoring and evaluation related to the Project, as well as road sector financial sustainability; (iii) provision of training to MOTAI staff and local contractors on the new concepts introduced by the Project, including design and implementation of multi-year performance based contracts, efficient design standards, and planning and contract monitoring for MOTAI and ARD staff; and (iv) carrying out of technical studies and detailed designs required for the preparation of potential future investments in the road sector.

In accordance with the Loan Agreement 8229-AM dated 11 February 2013, the financing of the Project is implemented through the following categories:

Category	Percentage of expenditures to be financed (inclusive of taxes)	Amount of the Loan allocated (in US dollars)
Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project	80 %	44,887,500
Front-end Fee	_	112,500
Total	_	45,000,000

The Front-end Fee payable by the Republic of Armenia shall be equal to one quarter of one percent (0.25%) of the Loan amount.

The Project's amounts are allocated to the following components:

Summary by components	Bank financing (in US dollars) (inclusive of taxes)	Government financing (in US dollars)	Total Cost (in US dollars)
Lifeline Road Improvement	41,912,000	10,478,000	52,390,000
Project Management and Institutional Strengthening	2,975,500	743,875	3,719,375
Total Project Costs	44,887,500	11,221,875	56,109,375
Front-end fee	112,500	-	112,500
Total	45,000,000	11,221,875	56,221,875

On 26 August 2015 the new Loan Agreement 8523-AM (Additional Financing for the Lifeline Road Network Improvement Project) has entered into force between the International Bank for Reconstruction and Development (the "IBRD") and the Government of the Republic of Armenia, providing additional financing for the Lifeline Road Network Improvement Project at the amount of US dollars 40,000,000.

The Project consists of the following parts:

Part 1: Lifeline Road Improvement

- Carrying out of improvement works for approximately 360 kilometres of selected roads within the Lifeline Road Network.
- Carrying out, on a pilot basis, (i) rehabilitation and routine maintenance works of approximately 23.4 kilometres of selected segments of the Lifeline Road Network, under the terms of a Rehabilitation and Maintenance Contract; and (ii) carrying out rehabilitation and routine maintenance works of approximately 23 kilometres of selected segments of the Lifeline Road Network, under the terms of two Rehabilitation and Maintenance Contracts.
- Carrying out of detailed design studies, related technical supervision activities and independent technical audits for rehabilitation activities under the Project.
- Carrying out of road safety improvement works, including: (i) Black Spots improvements; (ii) works associated with the implementation of the Safe Villages in all roads rehabilitated under the Project; and (iii) the acquisition and installation of road signs.
- If an Eligible Emergency has occurred and the requirements set forth in this Agreement have been met, provide support to respond to an Eligible Emergency through the design and carrying out of selected roads sector investments within the Borrower's territory.

Part 2: Project Management and Institutional Strengthening

- Provision of support for Project coordination and implementation through: (i) the financing of Operating Costs required for Project administration and monitoring; and (ii) the carrying out of Project financial audits.
- (i) Acquisition of a road asset management system database, including installation and training to ARD personnel for the use of said database, (ii) acquisition of road survey equipment for surveying road conditions and traffic; and (iv) carrying out Lifeline Road Network data collection for the road asset management system.
- Carrying out of a road safety program, including inter alia, (i) the detailed design for carrying out of Black Spots improvement works; (ii) the provision of technical assistance and training programs for ARD personnel: (iii) the carrying out of road safety educational practices in Safe Villages schools, (iv) the carrying out of road safety campaigns linked to the Lifeline Road Network; (v) the development of a road safety action plan; and (vi) the implementation of selected activities of the action plan developed under Part 2(c)(v) of the Project.
- Provision of technical assistance for, inter alia, the: (i) carrying out of a feasibility study for the rehabilitation and maintenance of roads using a performance-based approach, including the identification of at least one road section; (ii) carrying out of studies on social monitoring and evaluation related to the Project, as well as road sector financial sustainability; (iii) provision of training to MOTAI staff and local contractors on the new concepts introduced by the Project, including design and implementation of multi-year performance based contracts, efficient design standards, and planning and contract monitoring for MOTAI and ARD staff; (iv) carrying out of technical studies and detailed designs required for the preparation of potential future investments in the road sector; (v) preparing a strategic development plan for the Lifeline Road Network; and (vi) enhancing disaster risk preparedness for the road sector.

In accordance with the Loan Agreement 8523-AM dated 26 August 2015, the financing of the Project is implemented through the following categories:

Category	Percentage of expenditures to be financed (inclusive of taxes)	Amount of the Loan allocated (in US dollars)
Goods, works, non-consulting services, consultants' services, Operating Costs and Training under the Project (except for Parts 1(e) and 2(b) (i) of the Project)	80 %	39,900,000
Front-end Fee		100,000
Total	_	40,000,000

The operating address of the Fund is Government House 3, Republic Square, Yerevan, Armenia.

During the reporting period the average number of the staff involved in the Project was 17 (15 in 2021).

2 Significant accounting policies

2.1 Basis of preparation

The consolidated Project financial statements have been prepared in accordance with the accrual basis of accounting, as well as the World Bank guidelines and the relevant points of the Loan Agreement 8229-AM and Loan Agreement 8523-AM. Significant accounting policies are disclosed below.

These consolidated Project financial statements include the Project financial statements prepared in the framework of the Loan Agreement 8229-AM and Loan Agreement 8523-AM.

Functional and presentation currency 2.2

The national currency of the Republic of Armenia is the Armenian dram ("dram"). These consolidated Project financial statements are presented in US dollars (presentation currency).

In preparing the consolidated Project financial statements, transactions in currencies other than US dollar are recorded at the rates of exchange announced by the Central Bank of Armenia prevailing on the previous dates of the transactions. For direct payments denominated in Armenian drams to the contractor/consultant from the World Bank share, the exchange rates set out for the presentation of the operation in the system client connection (https://clientconnection.worldbank.org) are used. At each reporting date bank balances, advances and payables denominated in foreign currencies are retranslated at the rate announced by the Central Bank of Armenia prevailing on that date, which is 386.43 Armenian drams for 1 US dollar as of 27 April 2023 and 393.57 Armenian drams for 1 US dollar as of 31 December 2022 (31 December 2021: drams 480.14 for 1 US dollar). Any exchange rate differences are recognized in the consolidated statement of the Project sources and uses of funds and the accumulated figure of exchange rate difference is disclosed in the consolidated statement of financial position under "Exchange rate differences".

2.3 **Project financing**

The financing received in the framework of the Loan Agreement 8229-AM and Loan Agreement 8523-AM is recorded in the consolidated statement of financial position as "Accumulated Project financing" and is recognized at each replenishment. In addition, the current year funds received are disclosed in the consolidated statement of Project sources and uses of funds, showing the sources of funds.

The World Bank financing

To finance eligible expenditures for the Loan Agreement 8229-AM and Loan Agreement 8523-AM, the World Bank disburses proceeds from the Project account using one or more of the disbursement methods, which are stated below:

Reimbursement

The Bank may reimburse the borrower to finance eligible expenditures that the borrower has pre-financed from its own resources.

b) Advance

The Bank may advance loan proceeds into a designated account of the borrower to finance eligible expenditures as they are incurred and for which supporting documents will be provided at a later date.

Direct payments

The Bank may make payments, at the borrower's request, directly to a third party for eligible expenditures.

d) Special commitment

The Bank may pay amounts to a third party for eligible expenditures under special commitments entered into, in writing, at the borrower's request and on terms and conditions agreed between the Bank and the borrower.

Government co-financing

The amounts of the Government co-financing are recognized as such and included in the consolidated Project financial statements when the funds are transmitted to the Project current account (the "Government co-financing account"), which is opened in the State Treasury of the Republic of Armenia.

2.4 Project expenses

The Project expenses are recognized on the accrual basis of accounting. The accumulated Project expenses are disclosed in the consolidated statement of financial position. In addition, current year expenses are disclosed in the consolidated statement of Project sources and uses of funds and the consolidated statement of uses of funds by Project activities. Additionally, a further breakdown of expenses by categories is disclosed in note 7.

2.5 Advances

Advances, which comprise amounts paid for services and works not yet received are stated at nominal value.

2.6 Accounts payable

Payables comprise the amounts to be paid and are stated at nominal value.

3 Closing date of the Project

According to the Loan Agreement 8229-AM and Loan Agreement 8523-AM, the Project closing date was defined as 31 December 2022.

4 Bank balances

In US dollars	As of 27 April 2023	As of 31 December 2022
Designated account (Loan Agreement 8229-AM) *	110,124	110,124
Government co-financing account (Loan Agreement 8229-AM)		21,576
	110,124	131,700

^{*}The balance will be refunded to the World Bank.

During 2023 designated accounts did not have any movements.

5 World Bank financing

IBRD Loan Agreement 8229-AM

In US dollars	For the year ended 31 December 2022	For the period from 1 January 2023 to 27 April 2023	As of 27 April 2023
SOE procedures	137,441	137,115	19,715,795
Other procedure	31,068	67,865	23,813,361
Designated account advance/(redemption)	162,602	(204,980)	110,124
Front-end fee	-	-	112,500
	331,111	-	43,751,780
IBRD Loan Agreement 8523-AM In US dollars	For the year ended 31 December 2022	For the period from 1 January 2023 to 27 April 2023	As of 27 April 2023
SOE procedures	1,699,489	-	31,226,955
Other procedure	398,866	-	8,673,045
Designated account advance/(redemption)	(2,098,355)	-	-
Front-end fee			100,000
	-	-	40,000,000

6 Government co-financing

For all expenses under the IBRD Loan Agreement 8229-AM, there is a 20% of Government co-financing. For the year ended 31 December 2022 the Government co-financing amounts to US dollars 70,389 and returned amounts made US dollars 36,234 (with the net amount of US dollars 34,155). For the period from 1 January 2023 to 27 April 2023 the amounts returned to the Government was US Dollars 21,514 (as of 27 April 2023: US dollars 10,852,674).

For all expenses under the IBRD Loan Agreement 8523-AM, there is a 20% Government co-financing. During the reporting year the Government co-financing received amounts are nil (as of 27 April 2023: US dollars 9,950,446).

7 Uses of funds by category descriptions

The statement of the Project sources and uses of funds discloses the expenses in two categories, one of which combines a number of subcategories as reflected in the Loan Agreement 8229-AM and Loan Agreement 8523-AM. For the convenience of certain users, the breakdown of the uses of funds according to subcategories is disclosed in the table below:

IBRD Loan Agreement 8229-AM

In US dollars	For the year ended 31 December 2022	For the period from 1 January 2023 to 27 April 2023	As of 27 April 2023
Works	-	-	47,923,866
Goods	-	-	427,235
Consultants' services	259,749	-	5,247,224
Operating Costs and training	-	-	867,478
Front-end Fee	-	-	112,500
	259,749	-	54,578,303
IBRD Loan Agreement 8523-AM In US dollars	For the year ended 31 December 2022	For the period from 1 January 2023 to 27 April 2023	As of 27 April 2023
Works	-	-	42,491,920
Goods	-	-	731,671
Consultants' services	-	-	5,849,803
Operating Costs and training	-	-	907,717
Front-end Fee			100,000
	<u>-</u> _		50,081,111

Net increase/(decrease) in working capital 8

In US dollars		For the period from 1	
	For the year ended	January 2023	A o of 27
	31 December	to 27 April	As of 27
	2022	2023	April 2023
Increase/(decrease) in bank balances	112,320	(21,576)	110,124
Increase in accounts payable	13,299		
	125,619	(21,576)	110,124

Reconciliation between the amounts received by the Fund and 9 disbursed by the WB

For the period from 1 January 2022 to 27 April 2023

In US dollars

IBRD Loan Agreement 8229-AM

IDIND LOGIT AGREEMENT OZZO ANI				
Category	Appl.	Fund	WB	Difference
Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project				
	36-DA	87,397	87,397	-
	37-DA	81,111	81,111	-
	39-DA	204,980	204,980	
		373,488	373,488	
Designated account advance/ (redemption)				
	36-DA	(37,397)	(37,397)	-
	38-DA	200,000	200,000	-
	39-DA	(204,980)	(204,980)	
		(42,377)	(42,377)	-
Total		331,111	331,111	
For the year ended 31 December 2022				
In US dollars				
IBRD Loan Agreement 8523-AM				
Category	Appl.	Fund	WB	Difference
Goods, works, non-consulting services, consultants' services, and Operating Costs under the Project				
	38-DA	2,098,355	2,098,355	-
		2,098,355	2,098,355	-
Designated account advance/ (redemption)				
	38-DA	(2,098,355)	(2,098,355)	
		(2,098,355)	(2,098,355)	
Total				